

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Oct 20, '19	Oct 27, '19	Nov 3, '19	Nov 10, '19	Nov 17, '19	Nov 24, '19	Dec 1, '19	Dec 8, '19	Dec 15, '19	Dec 22, '19	Dec 29, '19	Jan 5, '20	Jan 12, '20	Jan 19, '20	Jan 26, '20	Feb 2, '20	Feb 9, '20	Feb 16, '20	Feb 23, '20
1	Summary	<b>General Conditions</b>	15 days	Mon 10/21/19	Fri 11/8/19																				
2	Task	File NOI	0 days				10/21																		
3	Task	Pre-Construction Meeting	1 day	Mon 10/21/19	Mon 10/21/19																				
4	Task	Submit ALL Submittals	7 days	Tue 10/22/19	Wed 10/30/19																				
5	Task	COY Review & Approval of Submittals	7 days	Thu 10/31/19	Fri 11/8/19	4																			
6	Summary	<b>PHASE 1- Water Works, Concrete/Electrical</b>	33 days	Mon 10/28/19	Fri 12/13/19																				
7	Task	Set up traffic Control	1 day	Mon 10/28/19	Mon 10/28/19																				
8	Task	Survey	1 day	Tue 10/29/19	Tue 10/29/19	7																			
9	Task	Set up BMP's (SWPPP)	1 day	Wed 10/30/19	Wed 10/30/19	8																			
10	Task	Waterline Installation	30 days	Thu 10/31/19	Fri 12/13/19	9																			
11	Task	Demo Concrete	15 days	Thu 10/31/19	Wed 11/20/19	10																			
12	Task	Concrete Work	28 days	Mon 11/4/19	Fri 12/13/19	11																			
13	Task	Electrical Work	14 days	Mon 11/4/19	Thu 11/21/19	12																			
14	Summary	<b>PHASE 2A- Mill &amp; Fill 3" Pave South side</b>	13 days	Mon 12/16/19	Wed 1/8/20																				
15	Task	Set up Traffic Control	1 day	Mon 12/16/19	Mon 12/16/19	14																			
16	Task	Lower Manholes & valves	2 days	Tue 12/17/19	Wed 12/18/19	15																			
17	Task	Milling & Sweeping	3 days	Thu 12/19/19	Mon 12/23/19	16																			
18	Task	Crack Seal Joints	2 days	Tue 12/24/19	Mon 12/30/19	17																			
19	Task	Tac & Pave	4 days	Thu 1/2/20	Tue 1/7/20	18																			
20	Task	Paint Striping	1 day	Wed 1/8/20	Wed 1/8/20	19																			
21	Summary	<b>PHASE 2B- Mill &amp; Fill 3" Pave North Side</b>	13 days	Thu 1/9/20	Mon 1/27/20																				
22	Task	Set up Traffic Control	1 day	Thu 1/9/20	Thu 1/9/20	20																			
23	Task	Lower Manholes & valves	2 days	Fri 1/10/20	Mon 1/13/20	21																			
24	Task	Milling & Sweeping	3 days	Tue 1/14/20	Thu 1/16/20	22																			
25	Task	Crack seal Joints	2 days	Fri 1/17/20	Mon 1/20/20	23																			
26	Task	Tac & Pave	4 days	Tue 1/21/20	Fri 1/24/20	24																			
27	Task	Paint Striping	1 day	Mon 1/27/20	Mon 1/27/20	25																			
28	Summary	<b>PHASE 3 Raise MH &amp; Water Valves to Grade</b>	19 days	Tue 1/28/20	Fri 2/21/20																				
29	Task	Set up Traffic Control	16 days	Tue 1/28/20	Tue 2/18/20	27																			
30	Task	Raise MH & Water Valves to Grade	14 days	Tue 1/28/20	Fri 2/14/20	28																			
31	Task	Thermoplastic Striping	2 days	Mon 2/17/20	Tue 2/18/20	30																			
32	Task	Punch list	2 days	Wed 2/19/20	Thu 2/20/20	31																			
33	Task	As-Builts	1 day	Fri 2/21/20	Fri 2/21/20	32																			

Project: 16th Street Mill & Fill S	Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
	Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	External Tasks
	Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	Progress